### CHANGE ORDER NO. 2

CHANGE ORDER DATE OF ISSUANC	CE September 25, 2023	COMMENCEMENT OF CONTRACT TIME	June 6, 2023
OWNER	City of Marquette		
CONTRACTOR	Miron Construction Co. Inc.		
PROJECT	MAWTF Biosolids Improvements Project	t CO	NTRACT NO. <u>13823</u>
ENGINEER	Donohue & Associates, Inc.		

### REASON FOR CHANGE ORDER:

The contract documents require subgrade excavation at Buildings 200 and 960 to the rigid inclusions load transfer pad for installation of the rigid inclusions system. The top of the rigid inclusions system is located at elevation 608.00 under the building footings and located at elevation 611.33 under the remainder of the building footprints.

During initial excavation of building 960 large quantities of organic material and reinforced concrete foundation were discovered. Request for Information 6 on 7/17/23 documented a portion of the materials. Request for Information 10 on 7/24/23 documented the extent of the materials.

During initial excavation of building 200, reinforced concrete foundation was discovered.

Issue #1: Organics found during excavation of building 960 were at approximately elevation 606 up to the new load transfer platform elevation. Organics were not identified in the soil borings at these elevations. These organics needed to be removed to provide a stable load transfer platform for installation of the rigid inclusions system.

Issue #2: The reinforced concrete found under building 960 during excavation was not identified in the soil borings and needs to be removed to install the rigid inclusions system.

Issue #3: The reinforced concrete found under building 200 during excavation was not identified in the soil borings and needs to be removed to install the rigid inclusions system.

The purpose of the change order is to over-excavate and remove the organic material and reinforced concrete foundation under buildings 200 and 960 as required to provide the rigid inclusions foundation. The removed material will be replaced with compacted structural backfill.

The work in this change order was authorized under Work Change Directive No. 2 to allow the work to proceed promptly and maintain construction schedule.

### YOU ARE DIRECTED TO MAKE THE FOLLOWING CHANGES IN THE CONTRACT DOCUMENTS:

Over-excavation of materials under Buildings 200 and 960 shall be completed to remove any reinforced concrete foundation and building materials that will not allow for installation of the rigid inclusions. Over-excavation of materials under building 960 shall be complete to remove any organics as needed to provide a stable working platform for installation of the rigid inclusions. Excavation shall be completed in accordance with Section 31 23 16 Excavation. Provide compacted structural backfill to replace excavated materials in accordance with Section 31 23 23 Fill and Backfill. Work shall be completed in accordance with the existing Contract Documents.

#### ATTACHMENTS:

- 1. Miron PCI0004
- 2. Request for Information 6
- 3. Request for Information 10

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES
Original Contract Price:	Original Contract Times: (days or dates)
	Substantial Completion: January 26, 2025
\$	Ready for Final Payment: <u>March 27, 2025</u>
Net increase from previous Change Orders:	Net increase (decrease) from previous Change Orders: (days)
\$ 10.702 CA	Substantial Completion:0
\$ <u>12,703.64</u>	Ready for Final Payment: <u>0</u>
Net increase of this Change Order:	Net increase (decrease) of this Change Order: (days)
¢ 120.224.12	Substantial Completion:0
\$ <u>129,334.13</u>	Ready for Final Payment: <u>0</u>
Revised Contract Price:	Revised Contract Times: (days or dates)
\$ 12,000 2 <i>c</i> 1 77	Substantial Completion: January 26, 2025
\$ <u>12,900,361.77</u>	Ready for Final Payment: <u>March 27, 2025</u>

CONTRACTOR agrees that this Change Order includes any and all costs associated with or resulting from the change ordered herein, including all impacts, delays, and accelerated costs. Other than the dollar amount and time allowance listed above, there shall be no other dollar or time compensation as a result of this Change Order.

# THIS DOCUMENT SHALL BECOME AN AMENDMENT TO THE CONTRACT AND ALL STIPULATIONS AND COVENANTS OF THE CONTRACT SHALL APPLY HERETO.

RECOMMENDED:	APPROVED:	ACCEPTED:
By: <u>All L Willi</u> ENGINEER (signature)	By:OWNER (signature)	By: CONTRACTOR (signature)
Allen Williams		
ENGINEER (printed name)	OWNER (printed name)	CONTRACTOR (printed name)
Date: 9/14/2023	Date:	Date:



### Balaine Persiane

### Date: 08/31/2023

Dato.	00/01/2020
To:	Mark O'Neill
	City of Marquette
	300 W Baraga Ave
	Marquette, MI 49855

#### Reference Document: PCI0004

Change Description: Work Change Directive #2 - Building 960 Overexcavation due to unsuitable material discovered.

Contractor	Description	Amount
MJ VanDamme Trucking Inc	EARTHWORK - EXCAVATION	\$121,955.80
* SUB-TOTAL *		\$121,955.80
Management Fee - Subcontractor		\$6,097.79
* SUB-TOTAL *		\$128,053.59
Bond		\$1,280.54
** TOTAL **		\$129,334.13

**Change Order Request** 

Re: Marquette WWTF - Biosolids Improvements

Marquette, MI 49855 Project: 230590

Impacted Calendar Days: 0

All terms of our agreement apply and preclude Miron Construction Co., Inc. from performing any extra work without approval. Please provide your approval by signing this request.

Luke Oberdorfer Miron Construction Co., Inc. Date:

Date:

Owner Representative City of Marquette

This quote expires on: 09/06/2023

11/1 McMahon Drive Neerah, Will al Stational Station - ROUBLICADE, Neural J, Will advantation - PE 822,558,7000 PC 920,998,7355



Miron Construction Co., Inc. 1471 McMahon Dr Neenah, Wisconsin 54956-6305 P: (920) 969-7000

### RFI #6: Buried Material Within 200/ 960 Foundations

Status	Closed on 07/25/23		
То	Allen Williams (Donohue & Associates) Morgan Zeinert (Miron Construction Co Inc) <i>(Response Required)</i>	From	Chad Sauter (Miron Construction Co Inc) 1471 McMahon Road Neenah, Wisconsin 54956-6305
Date Initiated	Jul 13, 2023	Due Date	Jul 16, 2023
Location	Project>Site	Project Stage	Course of Construction
Cost Impact	Yes (Unknown)	Schedule Impact	TBD
Spec Section		Cost Code	
Drawing Number		Reference	
Linked Drawings			
Received From	Chad Sauter (Miron Construction Co Inc)		
Copies To	Mark O'Neill (City of Marquette), Isaac Roberts (GE (Donohue & Associates)	l Consultants), Chad S	auter (Miron Construction Co Inc), Allen Williams

### **ADDITIONAL FIELDS**

**AE/Owner Form** No

### Activity

Question	Question from Chad Sauter Miron Construction Co Inc on Wednesday, Jul 12, 2023 at 04:21 PM CDT
	Large quantities of buried foundation concrete and asphalt were encountered while excavating the sub cut for the 960 building foundation. It appeared to be in one localized area (NorthWest corner). This material will likely cause artificial refusal and impede installation of the Rigid Inclusions. Is it acceptable to over-excavate and replace with granular fill ahead of RI installation? Please advise. Material was witnessed and documented by GEI on 7/11/2023.
Official Response	Response from Morgan Zeinert Miron Construction Co Inc on Tuesday, Jul 25, 2023 at 02:47 PM CDT
	Please see response from engineer.
	Attachments RFI 000006 - Answered.pdf
All Replies	Response from Morgan Zeinert Miron Construction Co Inc on Tuesday, Jul 25, 2023 at 02:47 PM CDT
	Please see response from engineer.
	Attachments RFI 000006 - Answered.pdf

REQUEST	FOR	INFOR	MATION	J
				•

Request No. 6 Contractor: Miron Project: Marquette Area Wastewater Treatment Facility Biosolids Improvements Project	Date: 07/17/2023 Specification Section / Drawing No.: Buried Material Within 200/ 960 Foundations	
Contract: 13823		
Question		
will likely cause artificial refusal and impede installa	sphalt were encountered while excavating the sub cut one localized area (NorthWest corner). This material ation of the Rigid Inclusions. Is it acceptable to over- installation? Please advise. Material was witnessed	
Prepared By: Miron Construction	Date Response Needed: 07/31/2023	
Verify required subgrade preparation with RI designer.		
Prepared By: KAG	Date: 07-24-23	
Response Returned to Contractor On:		
cc: Owner: Resident Project Representative:		



Miron Construction Co., Inc. 1471 McMahon Dr Neenah, Wisconsin 54956-6305 P: (920) 969-7000

## RFI #10: Over excavation of Unsuitable Material at 960

Status	Closed on 07/25/23		
То	Allen Williams (Donohue & Associates) Morgan Zeinert (Miron Construction Co Inc) (Response Required)	From	Luke Oberdorfer (Miron Construction Co Inc) 1175 Lombardi Ave., Suite 300 Green Bay, Wisconsin 54304
Date Initiated	Jul 21, 2023	Due Date	Jul 24, 2023
Location		Project Stage	Course of Construction
Cost Impact	Yes (Unknown)	Schedule Impact	TBD
Spec Section		Cost Code	
Drawing Number		Reference	
Linked Drawings			
Received From	Luke Oberdorfer (Miron Construction Co Inc)		
Copies To	Nathan Hallsten (Subsurface Constructors Inc), Isaac Roberts (GEI Consultants), Pete Ryynanen (MJ VanDamme Trucking Inc), Chad Sauter (Miron Construction Co Inc), Allen Williams (Donohue & Associates)		

### ADDITIONAL FIELDS

**AE/Owner Form** No

#### Activity

Question

### Question from Luke Oberdorfer Miron Construction Co Inc on Friday, Jul 21, 2023 at 12:48 PM CDT

On 7/20/23 while digging to the appropriate elevation associated with the new building 960 structure, there was an area witnessed with organic material at approximately 611.00'. We made the sub cut down to 608.00' successfully removing the majority of the organic material, but then ran into buried broken up foundation (concrete 5"-8" with rebar). In discussions with the rigid inclusion contractor, this material would cause false refusal, and the drill will not be able to penetrate.

Upon discovery, a meeting was held on 7/20/23 with the owner, Donahue, GEI, Subsurface Constructors, and MJ Vandamme. Subsurface had indicated that the material would need to be removed in order to perform their operations. Concluding the meeting, the direction was recommended for the contractor to mark the perimeter extents of the area affected and remove unsuitable soils and debris so as to be replaced with structural back-fill compacted in lifts. GEI and Coleman to be onsite to witness the operation. Please advise if acceptable to perform this work on a T&M basis to maintain project schedule.


Please reference attached PDF and pictures.

Attachments

Marquette WWTF - 960 Unsuitable Soil Area 7-20-23.pdf, DE84EDA0-EE18-443F-97E0-B078E6D4456E.JPG, 200000000040164.JPG, 515910DF-EE74-4A77-8CEE-FFCDB018F18F.JPG, 39E72171-9906-4405-A9C1-19118F6A7F31.JPG

Official Response	<b>Response from Morgan Zeinert Miron Construction Co Inc</b> <i>on Tuesday, Jul 25, 2023 at 02:43 PM CDT</i> Please see response from engineer.
	Attachments RFI 000010 - Answered.pdf
All Replies	<b>Response from Morgan Zeinert Miron Construction Co Inc</b> <i>on Tuesday, Jul 25, 2023 at 02:43 PM CDT</i> Please see response from engineer.
	Attachments RFI 000010 - Answered.pdf

Miron Construction Co., Inc.



### **REQUEST FOR INFORMATION**

Request No. 10 Contractor: Miron	Date: 07/24/2023 Specification Section / Drawing No.: Over excavation of Unsuitable Material at 960		
Project: Marquette Area Wastewater Treatment Facility Biosolids Improvements Project			
Contract: 13823			
Question			
On 7/20/23 while digging to the appropriate elevation associated with the new building 960 structure, there was an area witnessed with organic material at approximately 611.00'. We made the sub cut down to 608.00' successfully removing the majority of the organic material, but then ran into buried broken up foundation (concrete 5"-8" with rebar). In discussions with the rigid inclusion contractor, this material would cause false refusal, and the drill will not be able to penetrate.			
Upon discovery, a meeting was held on 7/20/23 with the owner, Donahue, GEI, Subsurface Constructors, and MJ Vandamme. Subsurface had indicated that the material would need to be removed in order to perform their operations. Concluding the meeting, the direction was recommended for the contractor to mark the perimeter extents of the area affected and remove unsuitable soils and debris so as to be replaced with structural back-fill compacted in lifts. GEI and Coleman to be onsite to witness the operation. Please advise if acceptable to perform this work on a T&M basis to maintain project schedule.			
Please reference attached PDF and pictures.			
Prepared By: Miron Construction	Date Response Needed: 08/07/2023		
Verify required subgrade preparation with RI designer. Provide a proposed T&M basis with a not to exceed value for review by Donohue.			
Prepared By: KAG/ATW	Date: 07-24-23		
Response Returned to Contractor On:   cc: Owner:   Resident Project Representative:			

